

**Millbrook Marsh Spring Creek Education Building**  
 Project Task Schedule<sup>1,2</sup>  
 May 27, 2009  
 November 16, 2009 (revised)

<b>Project Start-up</b>	
Site Survey	12/01/08
Project Kick-off	02/17/08
<b>Schematic Design (30% CD's)</b>	01/14/09
Submit Land Development Plan	02/16/09
E&S Approval	03/24/09
<b>Design Development (60% CD's)</b>	04/01/09
Land Development Approval (Conditional)	04/16/09
Submit DEP General Permit	04/30/09
E&S Approval (revised)	05/14/09
Submit PED A Grant Application <sup>3</sup>	05/29/09
PED A Grant Notification of Award	08/10/09
<b>Design Development (Post-60% CD's)</b>	
Value-Engineering/Re-Phasing	08/16/09
Post 60% Update	10/23/09
<b>Prepare Pre-Final Construction Documents (90% CD's)</b>	11/25/09
DEP Exemption Approval	TBD
<b>Prepare Final Construction Documents (100% CD's)</b>	
Submit UCC & DCNR Documents for Approval	01/04/10
<b>Bid Phase</b>	
Publish Legal Notice	01/08/10
Distribute Bidding Documents	01/18/10
Receive Bids	02/10/10
<b>Award of Contract</b>	02/22/10
<b>Construction Start</b>	04/15/10
<b>Substantial Completion</b>	02/15/11

NOTES:

1. Final Project Schedule is subject to modification based upon all parties' mutual consent during or before the completion of the Design Development Phase.
2. Approval dates for submissions are subject to revision pending municipal and agency authorities' plan review and approval timeframe.
3. Project on hold pending 08/10/09 notification of award for PED A Grant.