

William L. Welch Community Swimming Pool
Centre Regional Recreation Authority
 DCNR BRC-PRD-14-124
 July 27, 2009
 August 10, 2009(*revised*)
 August 13, 2009 (*revised*)

Project Timeline/Schedule

Project Kick-Off	02/23/09	
Program Confirmation	02/27/09	
Schematic Design		
Submit Preliminary Land Development Plan	03/11/09	
30% Design Submission	03/16/09	
Design Development		
DRB Review – Prelim Land Development Plan	03/25/09	
60% Design Submission	04/29/09	
Submit Final Land Development Plan	04/29/09	
Construction Documents		
DRB Review – Final Land Development Plan	05/27/09	
PC Approval – Final Land Development Plan	06/03/09	
CRRA Approval (Bike Path Relocation)	06/11/09	
Council Approval (Bike Path Easement)	06/15/09	
90% Design Submission	06/17/09	
SCASD Approval (Bike Path Easement)	07/13/09	
Final Construction/Bidding Documents		
UCC Submission/99% CD's	07/27/09	07/29/09
DCNR CD Submission	07/27/09	07/31/09
CRCA Comments	08/20/09	
DCNR Authorization to Bid	09/03/09	
Bid/Negotiation Period		
Out to Bid	08/17/09	09/04/09
Receive Bids	09/09/09	09/30/09
CRRA Contracts Approvals	09/24/09	10/08/09
Award of Contract	09/25/09	10/09/09
Notice to Proceed	09/25/09	10/09/09
Construction Phase		
Construction Start	10/05/09	10/19/09
Substantial Completion	09/07/10	09/17/10
Final Completion	10/01/10	